

Activity	Expected Duration	Start Date	% Complete
Install Safety Fence & Barricades	15 days	3-31-09	0%
Elevator & Stair Shoring	15 days	4-21-09	0%
Façade Demo	15 days	4-21-09	0%
MEP Basement Demo	10 days	4-21-09	0%
Elevator & Stair Slab Demo	20 days	5-12-09	0%
New Façade	30 days	5-12-09	0%
MEP Rough In	20 days	5-26-09	0%
Excavate, Form & Pour Elevator	15 days	6-9-09	0%
Interior CMU	15 days	7-20-09	0%